

**CITY OF ONTARIO  
BUILDING DEPARTMENT  
ENGINEERED GRADING INSPECTION REPORT**

Owner \_\_\_\_\_ Permit #: \_\_\_\_\_

Job Address or Tract #: \_\_\_\_\_

☐ **ROUGH GRADING INSPECTION**

☐ **BY SOILS ENGINEER**

Fills were installed upon properly prepared base material and compacted in compliance with Section 1803 2007 CBC and where the report of an engineering geologist has recommended the installation of buttress fills or other measures, such work has been completed in accordance with the approved design.

EXPANSIVE SOILS ☐ Yes ☐ No Lot #'s \_\_\_\_\_

See attached report for compaction test data, recommended allowable soil bearing values and other special recommendations.

Remarks: \_\_\_\_\_

Engineer \_\_\_\_\_ Reg. # \_\_\_\_\_ Date \_\_\_\_\_  
Signature

☐ **BY GRADING ENGINEER**

The rough grading has been completed in accordance with the approved plans including: grading to approximate final elevations; swales and terraces ready for paving; berms installed; and required drainage slopes provided; and where reports of an engineering geologist and/or soils engineer have been prepared, the recommendations contained therein have been followed.

Lot #'s \_\_\_\_\_

Remarks: \_\_\_\_\_

Engineer \_\_\_\_\_ Reg. # \_\_\_\_\_ Date \_\_\_\_\_  
Signature

☐ **BY CIVIL ENGINEER**

A land survey was performed to ensure the property lines are staked and the location of the building structure(s) is/are in agreement with the established dimensions to the property lines and the building pads height elevation is as shown on the approved plans. Per the land survey performed the aforementioned building structure(s) is/are certified to be located correctly in conformance with the approved plans.

Lot #'s \_\_\_\_\_

Remarks: \_\_\_\_\_

Engineer \_\_\_\_\_ Reg. # \_\_\_\_\_ Date \_\_\_\_\_  
Signature

☐ **FINAL GRADING INSPECTION**

The grading has been satisfactorily completed in accordance with the approved plans. All required drainage devices have been installed; slope planting established and adequate provisions have been made for drainage of surface waters from each building site. The recommendations of the soils engineer and/or engineering geologist (if such persons were employed) have been incorporated in the work.

Lot #'s \_\_\_\_\_

Remarks: \_\_\_\_\_

Engineer \_\_\_\_\_ Reg. # \_\_\_\_\_ Date \_\_\_\_\_  
Signature